




127  
KAYA



February 2025

# Newsletter

ISSUE



Secure your dream **Kaya Apartment** by completing your February installment.

**The Superstructure is Finished**

The showhouses will be ready **end of March.**




FROM  
**KES**  
**2.5M**

**Studio**

# One Bedroom

Sold Out!



# FEBRUARY PROGRESS



# JANUARY PROGRESS



# CONSTRUCTION SCHEDULE

CONSTRUCTION APPROVALS	DUE DATE	END DATE
Renewal of Change of User	05 Mar 24	Completed
Kiambu Construction Approvals (Design + Structural)	10 Mar 24	Approvals paid
NEMA Approvals	14 Feb 24	Completed
NCA Approvals	15 Mar 24	Completed
Land-Transfer to JVCO	27 Mar 24	Completed
<b>MOBILIZATION</b>	<b>16 Apr 24</b>	<b>Completed</b>
<b>SITE CLEARANCE</b>	<b>27 Apr 24</b>	<b>Completed</b>
SETTING OUT	START DATE	END DATE
Excavation, trimming & levelling	09 May 24	Completed
Setting out for blinding	16 May 24	Completed
Binding	22 May 24	Completed
Form work to bases	02 Jun 24	Completed
Steel fixing to bases and strip	04 Jun 24	Completed
Casting bases	15 Jun 24	Completed
Foundation columns and walling	24 Jun 24	Completed
Backfilling and compaction	05 Jul 24	Completed
Handpacking hardcore, BRC, Treatment	16 Jul 24	Completed
Plumbing & electrical services	27 Jul 24	Completed
Ground floor slab casting	05 Aug 24	Completed
GROUND FLOOR	START DATE	END DATE
Superstructure masonry walling ground floor	20 Aug 24	Completed
Formwork to 1st floor slab	28 Aug 24	Completed
Steel fixing to 1st floor slab	05 Sep 24	Completed
Plumbing & electrical services	13 Sep 24	Completed
Casting 1st slab	18 Sep 24	Completed

# CONSTRUCTION SCHEDULE

## FIRST FLOOR

### START DATE

### END DATE

Masonry walling to 2nd floor  
Formwork to 2nd floor slab  
Steel fixing to 2nd floor slab  
Plumbing & electrical services  
Casting 2nd floor slab

25 Sep 24  
03 Oct 24  
11 Oct 24  
19 Oct 24  
24 Oct 24

Completed  
Completed  
Completed  
Completed  
Completed

## SECOND FLOOR

### START DATE

### END DATE

Masonry walling to 3rd floor  
Formwork to 3rd floor slab  
Steel fixing to 3rd floor slab  
Plumbing & electrical services  
Casting 3rd floor slab

31 Oct 24  
08 Nov 24  
16 Nov 24  
24 Nov 24  
29 Nov 24

Completed  
Completed  
Completed  
Completed  
Completed

## THIRD FLOOR

### START DATE

### END DATE

Masonry walling to 4th floor  
Formwork to 4th floor slab  
Steel fixing to 4th floor slab  
Plumbing & electrical services  
Casting 4th floor slab

06 Dec 24  
14 Dec 24  
22 Dec 24  
30 Dec 24  
04 Jan 25

Completed  
Completed  
Completed  
Completed  
Completed

## FOURTH FLOOR

### START DATE

### END DATE

Masonry walling to 5th floor  
Formwork to 5th floor slab  
Steel fixing to 5th floor slab  
Plumbing & electrical services  
Casting 5th floor slab

11 Jan 25  
19 Jan 25  
27 Jan 25  
04 Feb 25  
09 Feb 25

Completed  
Completed  
Completed  
Completed  
Completed



# CONSTRUCTION SCHEDULE

FIFTH FLOOR	START DATE	END DATE
Masonry walling to 5th floor	16 Feb 25	Completed
Formwork to 5th floor slab	24 Feb 25	Completed
Steel fixing to 5th floor slab	04 Mar 25	Completed
Plumbing & electrical services	12 Mar 25	Completed
Casting 5th floor slab	17 Mar 25	Completed

SIXTH & SEVENTH FLOOR	START DATE	END DATE
Masonry walling to 6th floor	24 Mar 25	Completed
Formwork to 6th floor slab	01 Apr 25	Completed
Steel fixing to 6th floor slab	09 Apr 25	Completed
Plumbing & electrical services	17 Apr 25	Completed
Casting 7th floor slab	22 Apr 25	Completed

FINISHES	START DATE	END DATE
Window fabrication and installation	09 Feb 25	Ongoing
Fixing Timber Door frames	02 Mar 25	Ongoing
Internal plaster	17 Mar 25	Ongoing
Internal Floor screed	18 May 25	Ongoing
External plaster	02 Jun 25	16 Jun 25
Internal Skimming & undercoats	18 Jun 25	02 Jul 25
External undercoats	04 Jul 25	24 Jul 25
Floor tiling and wet areas	26 Jul 25	25 Aug 25
Fixing timber doors	26 Aug 25	04 Sep 25
Fixing Wardrobes & cabinets	06 Sep 25	27 Sep 25
Plumbing & electrical fittings	06 Sep 25	Ongoing
Plumbing & Drainage	06 Sep 25	Ongoing
Door polishing	28 Sep 25	18 Oct 25
Internal final coats & touchups	28 Sep 25	18 Oct 25
External final coats & finishes	19 Oct 25	26 Oct 25
External landscaping	27 Oct 25	09 Nov 25

# CONSTRUCTION SCHEDULE

SNAGGINGS & FINAL TOUCH UPS

09 NOV 25

29 NOV 25

HANDING OVER

29 NOV 25

19 DEC 25



# Welcome to 127 Rosebank







This is the perfect investment for the smart investor located in Kitusuru, along Kirawa Road. Too good to miss!

**Ground Breaking - April 2025**

**Handover - December 2026**

Unit Typology	Size SQM	Price	Rental Return	Monthly Installment Payment Plan Over 18 Months
1 bedroom	40 SQM	KES 4,000,000	KES 30,000	Deposit: KES 1,200,000 Monthly Installment: KES 166,000
2 bedroom	65 SQM	KES 6,500,000	KES 50,000	Deposit: KES 1,900,000 Monthly Installment: KES 255,000

## Why 127 Rosebank?

-  Proximity to Major Nodes
-  Flexible Payment Plans
-  Property Management
-  Quality Investment
-  Affordability
-  Ideal Location



**Reach Out Now!**


Allan Mutuma - +254 725 413 597

allan@browncap.co.ke



127  
KAVA

127  
KAVA



127  
KAYA

**LOCATION**

LE MAC TOWERS, WESTLANDS, 4TH FLOOR  
THE BUSINESS BAR

**CONTACTS**

+254-725-413-597

[sales@browncap.co.ke](mailto:sales@browncap.co.ke)

[www.127kaya.co.ke](http://www.127kaya.co.ke)